

Work Order ID 70952

Monday, June 20, 2011, 10:30:11 AM



Page 1

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan: *mw*

Date: *11-06-20*

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

Draw Nbr	Revision Nbr
D3492	C
D3582	Rev A

100 0.00



DOCUMENT CONTROL

DC Memo 0.00

Document Control Photocopy bluefile & type labels per PPP D117-762-041 CHG001

NA

120 0.00



BENDING MACHINE - SKIDTUBES

CNC Bend 1 Memo 0.00

CNC Delta 100 Bender Bend tube as per program D3582 on CNC Bender and Dwg D3582. Folio 3, use bending aid DT9632 2- cut fwd end of tube as per dwg

1 8 88-11/07/11

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 70952

Monday, June 20, 2011 10:30:11 AM



Page 2

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

130

0.00



Skidtubes

Skidtubes

0.00

Memo

1-Cut Aft end using DT8185

2-Deburr ends

3-Drill Aft Cap holes using DT8678 ***DO NOT OPEN AFT CAP HOLE***

4-Locate DT 8973 & Drill Ground wire hole on top of Tube.

5-Install 3/16 cleco in Ground wire hole ,then drill all X-Bolt holes using 3/16" drill.

6-Drill pilot holes for wearplates using DT8900

7-Open wearplate holes to Ø19/64" (0.297") as per Dwg D3582.

8- open ground wear holes to 0.391" as per section B-B

9-Open Aft Cap holes using .209" drill.

10-Drill pilot holes for section D-D and E-E. Holes must be laid out by hand. Mark out Center line and make sure that 6.65 and 5.906 measurements are respected. Double check before drilling, do not open holes to finish size.

BB 6/07/11

BB

11/07/11

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

[illegible]

Page 3



Stop

[illegible]

1. **Author(s)**
 2. **Title**
 3. **Journal**
 4. **Volume**
 5. **Issue**
 6. **Page(s)**
 7. **Year**
 8. **DOI**
 9. **URL**
 10. **Abstract**
 11. **Keywords**
 12. **Notes**
 13. **References**
 14. **Comments**
 15. **Tags**
 16. **Links**
 17. **Attachments**
 18. **History**
 19. **Metadata**
 20. **Print**
 21. **Export**
 22. **Share**
 23. **Feedback**
 24. **Help**
 25. **Search**
 26. **Advanced Search**
 27. **Help**
 28. **Feedback**
 29. **Help**
 30. **Feedback**
 31. **Help**
 32. **Feedback**
 33. **Help**
 34. **Feedback**
 35. **Help**
 36. **Feedback**
 37. **Help**
 38. **Feedback**
 39. **Help**
 40. **Feedback**
 41. **Help**
 42. **Feedback**
 43. **Help**
 44. **Feedback**
 45. **Help**
 46. **Feedback**
 47. **Help**
 48. **Feedback**
 49. **Help**
 50. **Feedback**
 51. **Help**
 52. **Feedback**
 53. **Help**
 54. **Feedback**
 55. **Help**
 56. **Feedback**
 57. **Help**
 58. **Feedback**
 59. **Help**
 60. **Feedback**
 61. **Help**
 62. **Feedback**
 63. **Help**
 64. **Feedback**
 65. **Help**
 66. **Feedback**
 67. **Help**
 68. **Feedback**
 69. **Help**
 70. **Feedback**
 71. **Help**
 72. **Feedback**
 73. **Help**
 74. **Feedback**
 75. **Help**
 76. **Feedback**
 77. **Help**
 78. **Feedback**
 79. **Help**
 80. **Feedback**
 81. **Help**
 82. **Feedback**
 83. **Help**
 84. **Feedback**
 85. **Help**
 86. **Feedback**
 87. **Help**
 88. **Feedback**
 89. **Help**
 90. **Feedback**
 91. **Help**
 92. **Feedback**
 93. **Help**
 94. **Feedback**
 95. **Help**
 96. **Feedback**
 97. **Help**
 98. **Feedback**
 99. **Help**
 100. **Feedback**
 101. **Help**
 102. **Feedback**
 103. **Help**
 104. **Feedback**
 105. **Help**
 106. **Feedback**
 107. **Help**
 108. **Feedback**
 109. **Help**
 110. **Feedback**
 111. **Help**
 112. **Feedback**
 113. **Help**
 114. **Feedback**
 115. **Help**
 116. **Feedback**
 117. **Help**
 118. **Feedback**
 119. **Help**
 120. **Feedback**
 121. **Help**
 122. **Feedback**
 123. **Help**
 124. **Feedback**
 125. **Help**
 126. **Feedback**
 127. **Help**
 128. **Feedback**
 129. **Help**
 130. **Feedback**
 131. **Help**
 132. **Feedback**
 133. **Help**
 134. **Feedback**
 135. **Help**
 136. **Feedback**
 137. **Help**
 138. **Feedback**
 139. **Help**
 140. **Feedback**
 141. **Help**
 142. **Feedback**
 143. **Help**
 144. **Feedback**
 145. **Help**
 146. **Feedback**
 147. **Help**
 148. **Feedback**
 149. **Help**
 150. **Feedback**
 151. **Help**
 152. **Feedback**
 153. **Help**
 154. **Feedback**
 155. **Help**
 156. **Feedback**
 157. **Help**
 158. **Feedback**
 159. **Help**
 160. **Feedback**
 161. **Help**
 162. **Feedback**
 163. **Help**
 164. **Feedback**
 165. **Help**
 166. **Feedback**
 167. **Help**
 168. **Feedback**
 169. **Help**
 170. **Feedback**
 171. **Help**
 172. **Feedback**
 173. **Help**
 174. **Feedback**
 175. **Help**
 176. **Feedback**
 177. **Help**
 178. **Feedback**
 179. **Help**
 180. **Feedback**
 181. **Help**
 182. **Feedback**
 183. **Help**
 184. **Feedback**
 185. **Help**
 186. **Feedback**
 187. **Help**
 188. **Feedback**
 189. **Help**
 190. **Feedback**
 191. **Help**
 192. **Feedback**
 193. **Help**
 194. **Feedback**
 195. **Help**
 196. **Feedback**
 197. **Help**
 198. **Feedback**
 199. **Help**
 200. **Feedback**
 201. **Help**
 202. **Feedback**
 203. **Help**
 204. **Feedback**
 205. **Help**
 206. **Feedback**
 207. **Help**
 208. **Feedback**
 209. **Help**
 210. **Feedback**
 211. **Help**
 212. **Feedback**
 213. **Help**
 214. **Feedback**
 215. **Help**
 216. **Feedback**
 217. **Help**
 218. **Feedback**
 219. **Help**
 220. **Feedback**
 221. **Help**
 222. **Feedback**
 223. **Help**
 224. **Feedback**
 225. **Help**
 226. **Feedback**
 227. **Help**
 228. **Feedback**
 229. **Help**
 230. **Feedback**
 231. **Help**
 232. **Feedback**
 233. **Help**
 234. **Feedback**
 235. **Help**
 236. **Feedback**
 237. **Help**
 238. **Feedback**
 239. **Help**
 240. **Feedback**
 241. **Help**
 242. **Feedback**
 243. **Help**
 244. **Feedback**
 245. **Help**
 246. **Feedback**
 247. **Help**
 248. **Feedback**
 249. **Help**
 250. **Feedback**
 251. **Help**
 252. **Feedback**
 253. **Help**
 254. **Feedback**
 255. **Help**
 256. **Feedback**
 257. **Help**
 258. **Feedback**
 259. **Help**
 260. **Feedback**
 261. **Help**
 262. **Feedback**
 263. <

Reference:

11-11-11

Stop

[illegible]

Insp.
Stamp

0.00

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

Skidtubes

0.00

Skidtubes

Memo

1-Weld fwd cap D2964 per dwg D3582 and OSF 004

A/R AL ROD

Batch:

2-Grind flush

DL 11/07/11

115778

BB107/11

0.00

QC10- Inspect visual per QSI004- ground welds

0.00

QC

Memo

Quality Control

0.00

[illegible]

QC5- Inspect part completeness to step on W/O


0.00

QC

Memo

Quality Control

8/15/12



W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 4

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
170 HandFinish Hand Finishing	Chemical Conversion Coat per QSI005 4.1 Memo	0.00 0.00				1		B	11/07/12
180 QC Quality Control	QC3- Inspect Part Finish Memo	0.00 0.00				1	0	BE 11/07/12	

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 5

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Stop



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

190

0.00



Skidtubes

Skidtubes

Memo

0.00

1-Open X-Bolt holes to finish size as per Dwg D3582, all sections

2-Counter Sink X-BOLT holes as per Dwg D3582

3-Deburr and blow out chips from inside of tube, prep. tube for welding.

4-Bond web as per Dwg D3582 & QSI 015

A/R 241 Sike Flex Batch: 1169VS
Exp Date: 12/1/30

5-Weld x-bolt spacers(D2973) as per Dwg D3582 section B-B.

A/R AL ROD Batch: m12860

6-Grind welds flush

BB

11/07/13

BB 11/07/13

BB 11/07/12

BB 11/07/12

200



QC

Quality Control

QC10- Inspect visual per QSI004- ground welds

0.00

Memo

0.00

Sub 7/13

(f)

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 6

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Item Name: Replacement Skidtube

Stop



Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Run Start



Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

210

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

Quality Control

Sub 13

215

Pressure Wash per QSI005 4.3

0.00



HandFinish

Memo

0.00

Hand Finishing

Touch-up alodine as per QSI

Handwritten signature: H. J. M. 6/27/13

220

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

0.00



Powdercoat

Memo

0.00

Powder Coating

START TIME *10:40*
OVEN TEMPERATURE *300*
FINISH TIME: *10:40*

M117745

Handwritten signature: 1 BR 11-7-14

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 7

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

230

QC3- Inspect Part Finish

0.00



QC

Memo

0.00

Quality Control

1 0 11/07/11

240

HandFinishing

0.00



HandFinish

Memo

0.00

Hand Finishing

Install Wearplate & Ground Wire inserts as per Dwg D3582.

1 0 11/07/11

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 8

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Item Name: Replacement Skidtube

Stop



Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00

Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Run Start



Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

250

0.00



HandFinishing

HandFinish

Memo

0.00

Hand Finishing

1-Inspect for Foreign objects

2-Install Aft cap as per Dwg D3582, Detail "C"

A/R 241 Sika Flex Batch: M117516
Exp Date: 15/06

3-Install Wearplates as per Dwg D3582,
Note: Install Bolt and washer on Ground Wire inserts on top of tube see
section D-D of dwg D3582

*****Do not install bolts where indicated on Dwg(Note #6)*****

A/R 241 Sika Flex Batch: M117516
Exp Date: 15/06

4-assemble o-ring as per dwg D3492 and apply o-ring lube

A/R 55-o-ring lube batch: M117516

5- Wing Walk as per Dwg D3582 and QSI 005 4.4 M117568

260

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

Quality Control

Summary

(20)

Work Order ID 70952

Monday, June 20, 2011 10:30:12 AM



Page 9

Item ID: D117-762-041

Accept



Setup Start



Revision ID:

Stop



Item Name: Replacement Skidtube

Start Date: 6/21/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 6/29/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
270		0.00							
	Packaging								
Packaging	Memo	0.00							
Packaging	Identify and pack for shipping as per PPP D117-762-041								
	Location: <u>PPP 70952</u>								
	PPP Rev: _____								
280		0.00							
	QC21- Final Inspection - Work Order Release								
QC	Memo	0.00							
Quality Control									

MF
1107-19

Picklist Print

Monday, June 20, 2011 10:30:06 AM

Page 1

Work Order ID: 70952

Parent Item: D117-762-041

Parent Item Name: Replacement Skidtube





Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

Comments: IPP Rev:A ☐ 07.06.11 ☐ New Issue ☐ EC
IPP Rev:B 08-02-22 change to revA as per dwg DD verified by:EC

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
D3492-11  Plug		Manufactured	No			250	Each	6.0000	2	2			
<div> <div>Location</div> <div>FP</div> <div>70410</div> </div> <div> <div>Loc Qty</div> <div>6</div> <div>6</div> </div> <div> <div>Loc Code</div> <div>B71028</div> </div> <div> <div>x2</div> </div>													
D3492-13  Plug		Manufactured	No			250	Each	27.0000	6	6			
<div> <div>Location</div> <div>FP-B</div> <div>46693</div> </div> <div> <div>Loc Qty</div> <div>27</div> <div>27</div> </div> <div> <div>Loc Code</div> <div>B71211</div> </div> <div> <div>x6</div> </div>													
D3492-9  Plug		Manufactured	No			250	Each	45.0000	2	2			
<div> <div>Location</div> <div>FP-A</div> <div>46694</div> </div> <div> <div>Loc Qty</div> <div>45</div> <div>45</div> </div> <div> <div>Loc Code</div> <div></div> </div> <div> <div>x2</div> </div>													
D2962-150  3.540 Outer Tube, Extrut		Manufactured	No				Each	82.0000		1			
<div> <div>Location</div> <div>HALL</div> <div>28672</div> <div>59934</div> </div> <div> <div>Loc Qty</div> <div>82</div> <div>9</div> <div>73</div> </div> <div> <div>Loc Code</div> <div></div> </div> <div> <div>/</div> </div>													

BB 11/07/11

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:06 AM

Work Order ID: 70952



Parent Item: D117-762-041



Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

D2964

Manufactured No

140

Each

22.0000

1

1



Cap



BEU/07/14

Location

Loc Qty

Loc Code

LG002

22

14101

8

64654

14

1

D2971

Manufactured No

190

Each

17.0000

1

1



Cross Bolt Spacer



BEU/07/13

Location

Loc Qty

Loc Code

LG001

17

44445

17

1

D3584-1

Manufactured No

190

Each

0.0000

1

1



Web



1

BB 11/07/12

D2973

Manufactured No

190

Each

139.0000

2

2



Cross Bolt Spacer



BEU/07/13

Location

Loc Qty

Loc Code

LG002

139

14636

139

2

D3662-3

Manufactured No

190

Each

17.0000

1

1



Crossbolt Spacer



BEU/07/13

Location

Loc Qty

Loc Code

LG001

17

44456

17

1

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:07 AM

Page 3

Work Order ID: 70952

Parent Item: D117-762-041

Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

D3662-1 Manufactured No

190 Each

7.0000

3

3



Crossbolt Spacer

Location

Loc Qty

Loc Code

LG001

7

64451

7

ALS4-1032-130

Purchased

No

240

Each

1,498.000

36

36



Insert

Location

Loc Qty

Loc Code

ST281

8

117331

8

ST282

1490

117717

1490

ALS4-428-165

Purchased

No

240

Each

529.0000

2

2



Inserts

Location

Loc Qty

Loc Code

FP

486

117769

486

FP-B

43

114172

43

D2965

Manufactured

No

250

Each

28.0000

1

1



Cap, 105 Skidtube

Location

Loc Qty

Loc Code

FP006

28

52057

28

BE 11/07/13
B 71799 x3

ju 11/07/18

x36

ju 11/07/18

x2

ju 11/07/18

x1

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:07 AM

Work Order ID: 70952

Parent Item: D117-762-041



Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011


Required Date: 6/29/2011

Start Qty: 1.00



Required Qty: 1.00

D3508-3	Manufactured	No	250	Each	6.0000	1	1
							<u>24 6/20/11</u>
Wearplate							



<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
FP021	6	
38527	1	
67489	5	B71210

D3508-9	Manufactured	No	250	Each	10.0000	1	1
							<u>24 6/20/11</u>
Wearplate							



<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
FP021	10	
<u>70307</u>	10	

D3558-3	Manufactured	No	250	Each	9.0000	1	1
							<u>24 6/20/11</u>
Gasket							

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
FP014	9	
<u>67486</u>	9	

D3558-9	Manufactured	No	250	Each	6.0000	1	1
							<u>24 6/20/11</u>
Gasket							

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
FP014	6	
<u>55469</u>	6	

D3558-11	Manufactured	No	250	Each	11.0000	1	1
							<u>24 6/20/11</u>
Gasket							

<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
FP014	11	
<u>70312</u>	11	

Monday, June 20, 2011 10:30:07 AM

Shop Packet Print

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:07 AM

Work Order ID: 70952



Parent Item: D117-762-041



Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

D3558-13
Gasket

Manufactured No

250

Each

25.0000

1

1



M 11/07/18

Location

Loc Qty

Loc Code

FP014

25

59558

25

x1

D3508-11
Wearplate

Manufactured No

250

Each

9.0000

1

1



M 11/07/18

Location

Loc Qty

Loc Code

FP016

9

69941

9

x1

D3508-13
Wearplate

Manufactured No

250

Each

3.0000

1

1



07102

M 11/07/18

Location

Loc Qty

Loc Code

FP016

3

65191

3

AN960JD10L
Washer

NAS1149D0332J

Purchased No

250

Each

0.0000

2

2



M117087

x2 M 11/07/18

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:07 AM

Work Order ID: 70952



Parent Item: D117-762-041



Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

AN3C4A Purchased No
BOLT



250 Each 2,243.000 28 28



Handwritten: 110718

Location	Loc Qty	Loc Code
ST350	2243	
117094	241	
117313	2	
117688	800	x28
117795	500	
117872	200	
118012	500	

AN3C5A Purchased No
Bolt



250 Each 1,413.000 2 2



Handwritten: 110718

Location	Loc Qty	Loc Code
FP-A	7	
115835	7	
ST350	1406	
116419	28	
116549	54	
117343	500	
117508	24	
117764	300	
117872	500	x2

AN960JD416L NAS1149D0416J Purchased No
Washer



250 Each 29.0000 2 2



Handwritten: 110718

Location	Loc Qty	Loc Code
FP-B	29	
110153	29	1116513

Handwritten: x2

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Monday, June 20, 2011 10:30:08 AM

Work Order ID: 70952

Parent Item: D117-762-041

Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

AN960C10L NAS1149C0332 Purchased No

250 Each 0.0000 28 28



1118306



(28) M 110718

washer

AN4-4A Purchased No

250 Each 96.0000 2 2



Jel 110715

Bolt

Location

Loc Qty

Loc Code

FP-B

44

114615

44

ST356

52

114615

52

x2

NAS1611-012 Purchased No

250 Each 50.0000 6 6



M 110715

O-RING

Location

Loc Qty

Loc Code

FP-A

50

113845

50

x6

NAS1611-015 Purchased No

250 Each 85.0000 2 2



Jel 110718

O-RING

Location

Loc Qty

Loc Code

FP-A

85

115101

85

M 116081

x2

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 8

Monday, June 20, 2011 10:30:08 AM

Work Order ID: 70952



Parent Item: D117-762-041



Parent Item Name: Replacement Skidtube

Start Date: 6/21/2011

Required Date: 6/29/2011

Start Qty: 1.00

Required Qty: 1.00

NAS1611-016

Purchased

No

250

Each

103.0000

2

2



u u/07/18

O-RING

Location

Loc Qty

Loc Code

FP-A

103

107178

1

112492

58

113524

44

K2

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			


NOTE: Date & initial all entries

PARTS LIST FOR D3582-041 SKIDTUBE ASSEMBLY


Qty	Part Number	Description
X	D3582-041	SKIDTUBE ASSEMBLY
1	D2962-150	EXTRUSION
1	D2964	CAP
1	D2965	CAP
1	D2971	CROSS BOLT SPACER
2	D2973	CROSS BOLT SPACER
2	D3492-049	PLUG ASSEMBLY
2	D3492-051	PLUG ASSEMBLY
6	D3492-053	PLUG ASSEMBLY
1	D3508-3	WEARPLATE
1	D3508-9	WEARPLATE
1	D3508-11	WEARPLATE
1	D3508-13	WEARPLATE
1	D3558-3	GASKET
1	D3558-9	GASKET
1	D3558-11	GASKET
1	D3558-13	GASKET
1	D3584-1	WEB
3	D3662-1	CROSS BOLT SPACER
1	D3662-3	CROSS BOLT SPACER
36	AELS-1032-130	INSERT
2	ALS7-428-165	INSERT
28	AN3C4A	BOLT
2	AN3-5A	BOLT
2	AN4-4A	BOLT
28	AN960C10L	WASHER
2	AN960JD10L	WASHER
2	AN960JD416L	WASHER

GENERAL NOTES:


- ALL DIMENSIONS ARE IN INCHES
- TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED
- WELDING TO BE DONE PER DART QSI 004
- INSERT D3584-1 WEB TO LOCATION SHOWN OFF AFT END OF SKIDTUBE AND BOND WEB INTO OUTER TUBE WITH NON-STRUCTURAL SIKAFLEX-241/-291 ADHESIVE PER DART QSI 015 AFTER BENDING.
- USE DART DRILL TEMPLATE DT8900 TO LOCATE AND DRILL $\varnothing 0.297$ HOLES (36 PLACES) FOR WEARSHOE INSERTS. INSTALL AELS-1032-130 PER SECTION G-G (36 PLACES) AFTER FINISH. SEAL WEARPLATE BOLTS WITH SIKAFLEX-241/-291.
- DO NOT INSTALL AN3C4A BOLTS AND AN960C10L WASHERS IN INDICATED LOCATIONS.
- FINISH:
 - CHEMICAL CONVERSION COAT PER DART QSI 005 4.1 PRIOR TO INSERTING D3584-1 WEB.
 - POWDER COAT ASSEMBLY GLOSS WHITE (REF 4.3.5.1) PER DART QSI 005 4.3.
 - ANTI-SKID PAINT AS INDICATED TO 1.00 ABOVE CENTER LINE PER DART QSI 005 4.4




D3582-1 BENDING AND CUTTING DETAIL



D3582-1 DRILLING DETAIL



SECTION B-B
SCALE 1:5




DETAIL A
SCALE 1:5

DEO ATTACHED

RELEASED
07-11-2007

70952


A	NEW ISSUE	PH	07.06.08
REV.	DESCRIPTION		BY DATE
DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	PH	PORT HADLOCK, WA	
CHECKED	PH	DRAWING NO.	REV. A
MFG. APPR.	PH	D3582	SHEET 1 OF 2
APPROVED	PH	TITLE	SCALE
DE APPR.	PH	BK 117 SKIDTUBE ASSEMBLY	1:2
DATE	07.06.08	COPYRIGHT © 2007 BY DART AEROSPACE USA, INC THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSES OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE USA, INC.	




DRAWING NO. D3582	TITLE BK 117 SKIDTUBE ASSEMBLY	REV. A	DART AEROSPACE USA, INC ENGINEERING ORDER		D.E.O. NO. D3582-A-1	SHEET NO. SHEET 1 OF 1	SCALE NTS
DRAWN <i>PH</i>	CHECKED <i>B</i>	MFG. APPR. <i>E</i>	APPROVED <i>MD</i>		DE APPR. <i>MD</i>		
DATE 09.04.06	DATE 04.04.06	DATE 09.04.06	DATE 09/04/06		DATE 09.04.06		

FOR EASE OF MANUFACTURE AND TO ENSURE THE FIT OF BRISTOL WIRESTRIKE SKID GEAR DEFLECTOR:
UPDATE DIMENSIONING OF 2 FWD HOLES ON SHEET 1 AS SHOWN

IS:




WAS:



70592
RELEASED
09/04/22 *MD*

D3492-XX PLUG
(SEE TABLE)

NAS1611 O-RING
(SEE TABLE)



D3492-XXX PLUG PARTS LIST

QTY -041	QTY -043	QTY -045	QTY -047	QTY -049	QTY -051	QTY -053	PART NUMBER	DESCRIPTION
X							D3492-041	PLUG ASSEMBLY
	X						D3492-043	PLUG ASSEMBLY
		X					D3492-045	PLUG ASSEMBLY
			X				D3492-047	PLUG ASSEMBLY
				X			D3492-049	PLUG ASSEMBLY
					X		D3492-051	PLUG ASSEMBLY
						X	D3492-053	PLUG ASSEMBLY
1							D3492-1	PLUG
	1						D3492-3	PLUG
		1					D3492-5	PLUG
			1				D3492-7	PLUG
				1			D3492-9	PLUG
					1		D3492-11	PLUG
						1	D3492-13	PLUG
		1					NAS1611-005	O-RING
			1				NAS1611-007	O-RING
1							NAS1611-010	O-RING
						1	NAS1611-012	O-RING
	1						NAS1611-013	O-RING
					1		NAS1611-015	O-RING
				1			NAS1611-016	O-RING


NOTES:

1) O-RING: POSSIBLE SUPPLIER P/N: NAS1611-XXX OR PARKER 2-XXX


70952

RELEASED
2011-05-30


D	INCORPORATED DEO D3492-C-1. SHT 2 DIM C FOR -1 WAS 0.055. (SEE CAR11-048)	AJS	11.05.24
C	ADD -049/-051/-053, CHANGE DRAWING FORMAT	PH	07.10.05
B	ADD -047, UPDATE DIM A FOR -045	PH	06.05.11
A	NEW ISSUE	PH	06.01.04
REV.	DESCRIPTION	BY	DATE
DESIGN	PH	DART AEROSPACE LTD	
DRAWN	AJS	HAWKESBURY, ONTARIO, CANADA	
CHECKED		DRAWING NO.	REV. D
MFG. APPR.	JES	D3492	SHEET 1 OF 2
APPROVED		TITLE	SCALE
DE APPR.		PLUG	2:1
DATE	11.05.24	COPYRIGHT © 2007 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL, AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	



POWDER COAT THESE
FACES ONLY PER NOTE 2



D3492-XX PLUG



DETAIL D

D3492-XX PLUG MACHINING DETAILS

P/N	A	B	C	MATERIAL SPEC
D3492-1	0.625	0.394	0.050	M6061T6R0.625
D3492-3	0.750	0.582	0.045	M6061T6R0.750
D3492-5	0.375	0.188	0.045	M6061T6R0.375
D3492-7	0.500	0.270	0.045	M6061T6R0.500
D3492-9	0.938	0.750	0.045	M6061T6R1.000
D3492-11	0.850	0.664	0.045	M6061T6R0.875
D3492-13	0.750	0.510	0.045	M6061T6R0.750

NOTES:

- 1) MATERIAL: ALUMINUM 5052-H32 OR 6061-T6 OR 1100-0 PER QQ-A-225/7 (5052) OR QQ-A-225/8 (6061) OR QQ-A-200/8 (6061) OR QQ-A-225/1 (1100) (REF. DART MATERIAL SPEC M6061T6R0.000)
- 2) FINISH: CHEMICAL CONVERSION COAT PER DART QSI 005 4.1
POWDER COAT WHITE GLOSS (4.3.5.1) PER DART QSI 005 4.3
- 3) TOLERANCES: PER DART QSI 018 UNLESS OTHERWISE NOTED
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED
- 5) BREAK SHARP EDGES: 0.005 TO 0.010 MAX
- 6) IDENTIFICATION: N/A
- 7) WEIGHT: N/A

70952

RELEASED
2011-05-30

DESIGN	PH	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWN	A/S		
CHECKED	R	DRAWING NO.	REV. D
MFG. APPR.	JES	D3492	SHEET 2 OF 2
APPROVED	[Signature]	TITLE	SCALE
DE APPR.	[Signature]	PLUG	4:1
DATE	11.05.24	COPYRIGHT © 2007 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	

NO. 245

AWS D17.1.2001
QUALIFICATION TEST RECORD

Name: Barclay Elliott
Job number: 65186
Part number: D117-762-041
Description: 117 skid tube
Welding Process: Tig[☒] Mig[]
Base material: Aluminum
Current: AC[☒] DC[]

TEST REQUIREMENTS AND RESULTS

Visual: pass[☒] fail[]
Penetration: pass[☒] fail[]

UNACCEPTABLE

Cracks: pass[☒] fail[]
Undercut: pass[☒] fail[]
Pin holes: pass[☒] fail[]
Overlap (cold lap): pass[☒] fail[]
Porosity (surface): pass[☒] fail[]
Coloration: pass[☒] fail[]

Qualifier Sal Lunn Date of Test Coupon 11-01-31

Welder Barclay Elliott Date of Test Coupon 11-01-31

The above named individual is qualified in accordance with AWS D17.1.2001 to weld